Indent 31725

P 3288

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No: Third and Final Bill

Date.....20

Division: **Byatarayanapura**

Sub-Division: **Kodigehalli Sub Division**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....

Sub Divisional **Work Code: 007-18-000064**

Schedule Docket No. Head of Account: 3288 Est.Cost- **225.00 Lakhs**

Name of Work: **Construction of Basavalingappa Samudaya Bhavana in Byatarayanapura and Construction of Ambedkar Bhavan in Amruthahalli in Ward No.07 Byatarayanapura Kodigehalli Sub Division..**

Name of Contractor and Full Address : **Sri. K.Shankar Reddy #03, 1st Cross Veeranna Palya, Ramachandrappa Layout, Bangalore-560045**

Reference to Agreement No: BBMP/EE/BTP/WO/10/2019-20 Date: 04-05-2019

Certified that the measurements were taken by me on 7/5/22 and recorded of Pages 22774-2-63 of measurement Book No. 2278/10-11 ,and that the work is satisfactorily executed.

K. Sankar Reddy
Contractor

Ashalatha .N.D AE(W)
Officer-in-charge of work

Certified that the measurement were taken by me on 21/5/22 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer
Kodigehalli Sub-Division
Sub-Division Officer

II Memorandum of Payment

		BBMP, Bangalore	
1)	Total value of work done or supplies made as per account within	Total	2,47,23,000 00
2)	Deduct amount to be held in reserve being .....percent Rs.....	Upto 2nd & Part	2,22,33,000 00
3)	" Balance	3rd & Final	24,90,000 00
4)	Deduct Payment:	IT	24,900 00
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... towards cash advance recovery of	CGST	22,233 00
		SGST	22,233 00
	b) Payments Now made cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	CESS	24,900 00
		CBF	2490 00
5)	Balance being unpaid value of work done held in reserve.	LR	11244 00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Fine	2000 00
7)	Net amount due to or from Contractor	Deductions	110000 00
8)	Advance to Contractor for materials brought to site (as detailed) within.	Total	
9)	Value of Government materials supplied.	Cheque	23,80,000 00

P3288

Received Rs..... (in words).....

.....K. Sankar Reddy

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

Witness
1.
2. K. Sankar Reddy
Dated Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Const. of New Building

Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Project Name: -Construction of Basavalingappa Samudhaya Bhavana in Byatarayanapura and construction of Ambedkar Bhavan in Amruthahalli in ward no. 7 Byatarayanapura Kodigehalli sub division.

Client	Sri. K. Shankar Reddy, #03,1st cross, Veeranna palya, Ramachandrappa Layout, Bangalore-560045

ABSTRACT

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts etc complete as per specifications and directions of engineer in charge of the work .	cum	68.42	847.65	57996.21	68.42	847.65	57996.25 57998.33	0.00	847.65	0.00	68.42	57996.25 57998.33
2	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	cum	337.50	315.38	106440.75	392.16	315.38	123678.40	0.00	315.38	0.00	392.16	123678.40
3	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum	890.17	226.57	201685.82	894.26	226.57	202612.84	0.00	226.57	0.00	894.26	202612.84
4	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. etc complete as per specifications and directions of engineer in charge of the work	Cum	89.78	2534.26	227525.86	35.81	2534.26	90751.85	0.00	2534.26	0.00	35.81	90751.85

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
5	Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulsifiable concentrates of 20% concentration, including cost of chemical, diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications. (Plinth area of the building at ground floor only shall be measured) etc complete as per specifications and directions of engineer in charge of the work	Sqm	486.75	125.87	61267.22	537.13	125.87	67608.55	0.00	125.87	0.00	537.13	67608.55
6	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum	180.22	5834.56	1051504.40	111.16	5834.56	648592.35 648597.61	0.00	5834.56	0.00	111.16	648592.35 648597.61
7	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) - Ready mixed Cement concrete for Beams, Staircase and Roof with M-25 etc complete as per specifications and directions of engineer in charge of the work	cum	518.73	7270.72	3771540.59	524.60	7270.72	3814219.71	0.00	7270.72	0.00	524.60	3814219.71
8	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cm thick layers and well compacted including vibrating curing etc., with all lead and lift etc., complete. (exculsive of cost of steel and fabrication charges) - Ready mixed Cement concrete for Beams, Staircase and Roof with M-25 etc complete as per specifications and directions of engineer in charge of the work First Floor	cum	200.49	7326.22	1468833.85	168.22	7326.22	1232396.62	0.00	7326.22	0.00	168.22	1232396.62

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	374.40	276.92	103678.85	420.27	276.92	116381.17	0.00	276.92	0.00	420.27	116381.17
10	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	253.86	438.76	111383.61	170.00	438.76	74589.20	0.00	438.76	0.00	170.00	74589.20
11	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work First Floor	Sqm	392.70	444.31	174480.54	210.80	444.31	93660.55	0.00	444.31	0.00	210.80	93660.55
12	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	cum	103.38	5019.38	518903.50	122.90	5019.38	616899.37 616886.07	0.00	5019.38	0.00	122.90	616899.37 616886.07
13	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	cum	47.79	5999.99	286739.52	41.98	5999.99	251882.85	0.00	5999.99	0.00	41.98	251882.85
14	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	cum	34.36	6522.67	224118.94	42.95	6522.67	280148.68	0.00	6522.67	0.00	42.95	280148.68
	Above 125%				0.00	172.35	6499.89	1120260.48		6499.89	0.00	172.35	1120260.48

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
15	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour etc complete as per specifications and directions of engineer in charge of the work	cum	890.17	152.25	135528.38	267.97	152.25	40798.98	0.00	152.25	0.00	267.97	40798.98
16	Earthwork excavation in soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by ramming after watering with all lead and lift including cost of all labour etc complete as per specifications and directions of engineer in charge of the work	cum	292.05	304.50	88929.23	311.19	304.50	94757.36	0.00	304.50	0.00	311.19	94757.36
17	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	120.32	306.89	36925.00	150.40	306.89	46156.26	0.00	306.89	0.00	150.40	46156.26
	Above 125%				0.00	42.07	350.05	14726.73	0	350.05	0.00	42.07	14726.73
18	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	340.16	306.89	104391.70	207.62	306.89	63715.55	0.00	306.89	0.00	207.62	63715.55
19	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work First Floor	Sqm	333.97	312.44	104345.59	229.49	312.44	71700.89	0.00	312.44	0.00	229.49	71700.89
20	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	16.50	569.43	9395.60	20.63	569.43	11744.49	0.00	569.43	0.00	20.63	11744.49
	Above 125%				0.00	4.02	623.38	2505.85	0	623.38	0.00	4.02	2505.85

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
21	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work First Floor	Sqm	16.50	574.98	9487.17	20.63	574.98	11858.96	0.00	574.98	0.00	20.63	11858.96
	Above 125%				0.00	6.58	629.37	4138.44	0	629.37	0.00	6.58	4138.44
22	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm	680.41	460.34	313219.94	720.43	460.34	331641.02	0.00	460.34	0.00	720.43	331641.02
23	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work First Floor	Sqm	586.86	465.89	273412.21	632.49	465.89	294670.35	0.00	465.89	0.00	632.49	294670.35
24	Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm	509.98	1123.28	572850.33	83.54	1123.28	93839.93	0.00	1123.28	0.00	83.54	93839.93
25	Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing etc complete as per specifications and directions of engineer in charge of the work FIRST FLOOR	Sqm	348.86	1156.58	403484.50	271.51	1156.58	314018.41	0.00	1156.58	0.00	271.51	314018.41

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
26	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work	cum	0.32	123302.57	39456.82	0.07	123302.57	8631.18	0.00	123302.57	0.00	0.07	8631.18
27	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) etc complete as per specifications and directions of engineer in charge of the work	Sqm	6.30	5566.03	35065.99	3.15	5566.03	17532.99	0.00	5566.03	0.00	3.15	17532.99
28	SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size etc complete as per specifications and directions of engineer in charge of the work	Sqm	83.79	630.57	52835.46	5.21	630.57	3285.27	0.00	630.57	0.00	5.21	3285.27
29	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges etc complete as per specifications and directions of engineer in charge of the work	Sqm	11.03	3827.77	42220.30	5.21	3827.77	19942.68	0.00	3827.77	0.00	5.21	19942.68

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
30	Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace	Sqm	579.36	1083.72	627864.02	576.60	1083.72	624872.95	0.00	1083.72	0.00	576.60	624872.95
31	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery etc complete as per specifications and directions of engineer in charge of the work	Sqm	975.24	99.06	96607.27	1200.15	99.06	118886.86	0.00	99.06	0.00	1200.15	118886.86

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
32	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface	Sqm	1.62	4577.02	7414.77	1.80	4577.02	8238.64	0.00	4577.02	0.00	1.80	8238.64
33	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface	Sqm	44.82	4580.35	205291.29	55.35	4580.35	253522.37	0.00	4580.35	0.00	55.35	253522.37

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
34	Providing and fixing in position collapsible steel shutters with single or double leaf with vertical channel 20mmx10mmx2mm braced with flat iron diagonals 20mmx5mm size, with top and bottom rails of T iron sections of 40x40x6 mm with 38mm dia steel pulleys complete with bolt and nuts, locking arrangements, stoppers, handles on both sides with 7.5cms openings at 10 cms. c to c applying a priming coat of red lead paint. cost of materials, labour, HOM of machinery complete as per specifications. size of gate 2.4mx1.4m. etc complete as per specifications and directions of engineer in charge of the work	Sqm	3.12	4834.76	15084.45	0.00	4834.76	0.00	0.00	4834.76	0.00	0.00	0.00
35	Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & pull operations complete including pulling hooks, 4Nos. handles with all fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery etc complete as per specifications and directions of engineer in charge of the work	Sqm	68.64	3430.97	235501.78	0.00	3430.97	0.00	0.00	3430.97	0.00	0.00	0.00
36	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm	570.25	261.34	149029.14	712.81	261.34	186286.42	0.00	261.34	0.00	712.81	186286.42
	Above 125%				0.00	41.85	281.72	11788.49	0	281.72	0.00	41.85	11788.49
37	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work First Floor	Sqm	682.43	266.89	182133.74	804.56	266.89	214727.68	0.00	266.89	0.00	804.56	214727.68

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
38	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm	678.78	294.90	200172.22	239.51	294.90	70632.09	0.00	294.90	0.00	239.51	70632.09
39	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work First Floor	Sqm	420.39	300.45	126306.18	525.49	300.45	157882.72	0.00	300.45	0.00	525.49	157882.72
	Above 125%				0.00	69.29	320.08	22178.96	0	320.08	0.00	69.29	22178.96
40	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing (Outside Wall) etc complete as per specifications and directions of engineer in charge of the work	Sqm	724.76	310.49	225030.73	96.38	310.49	29923.47	0.00	310.49	0.00	96.38	29923.47
41	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing (Outside Wall) etc complete as per specifications and directions of engineer in charge of the work FIRST FLOOR	Sqm	529.89	316.04	167466.44	346.82	316.04	109607.41	0.00	316.04	0.00	346.82	109607.41
42	Flooring with 25mm to 40mm thick polished tandur blue stone slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the shade of the slab, , including cost of materials, labour, curing, polishing etc complete as per specifications and directions of engineer in charge of the work	Sqm	136.79	1343.85	183825.24	0.00	1343.85	0.00	0.00	1343.85	0.00	0.00	0.00
43	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc complete as per specifications and directions of engineer in charge of the work	m	429.20	189.41	81294.77	0.00	189.41	0.00	0.00	189.41	0.00	0.00	0.00

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
44	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm	327.50	1300.70	425979.25	0.00	1300.70	0.00	0.00	1300.70	0.00	0.00	0.00
45	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 etc complete as per specifications and directions of engineer in charge of the work	Tonne	121.70	72655.67	8842195.04	57.97	72655.67	4211849.19 4211750.74	0.00	72655.67	0.00	57.97	4211849.19 4211750.74
46	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 etc complete as per specifications and directions of engineer in charge of the work First Floor	Tonne	32.08	72655.67	2330793.89	32.34	72655.67	2349806.09	0.00	72655.67	0.00	32.34	2349806.09
47	Providing and fixing on wall surface 4.0 kg / sq.cm H.D.P.E. rain down water pipes 90 mm outer dia. approved make and brand with necessary specials like shoes, bends and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labour, etc complete as per specifications and directions of engineer in charge of the work	m	72.00	513.09	36942.48	0.00	513.09	0.00	0.00	513.09	0.00	0.00	0.00
E1	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work	sqm				13.14	387.21	5087.97	0.00	387.21	0.00	13.14	5087.97

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E2	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse aggregates @0.05175cum and fine aggregtes @ 0.0345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 7.5 cms. average thickness, upto ground floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete but excluding cost of reinforcement as per specifications. Specification No. KBS 4.1, 4.6	Sqm				9.05	533.47	4827.87	0.00	533.47	0.00	9.05	4827.87
E3	Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 (Ground Floor)	Sqm				17.93	972.23	17432.03	0.00	972.23	0.00	17.93	17432.03
E4	Providing and constructing non load bearing wall with solid concrete blocks of size 400x100x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 4.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications. KBS No.5.4 (First Floor)	Sqm				44.11	1014.18	44735.69	0.00	1014.18	0.00	44.11	44735.69
E5	KSRB15-5.1 : Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Ground Floor)	Sqm				84.72	245.75	20819.54	0.00	245.75	0.00	84.72	20819.54
E6	KSRB15-5.1 : Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.(Ground Floor)	Sqm				67.76	252.95	17140.69	0.00	252.95	0.00	67.76	17140.69

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E7	KSRB 9.4-1 : Providing Teak wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications. Specification No. KBS 9.33.	Cum				0.15	191906.30	28066.30	0.00	191906.30	0.00	0.15	28066.30
E8	KSRB 9.5-1 : Providing and fixing in position fully panelled Teak wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 (First Floor)	Sqm				3.78	9724.67	36759.24	0.00	9724.67	0.00	3.78	36759.24
E9	Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using silver grey granite / Multy Red / Ruby Red / Black / HassanGreen Granite of width not less than 1200mm	Sqm				533.03	3285.91	1751478.52	0.00	3285.91	0.00	533.03	1751478.52
E10	SOLID PVC DOOR FRAME Providing & fixing factory made PVC Door frame of size 50x47mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2 No.s of 150mm long brackets of 15x15mm M.S Square tube, the entire door frame to be reinforced with 19x19mm M.S Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size etc complete as per specifications and directions of engineer in charge of the work (First Floor)	Sqm				4.73	563.44	2665.05	0.00	563.44	0.00	4.73	2665.05

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E11	SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges etc complete as per specifications and directions of engineer in charge of the work (First Floor)	Sqm				4.73	3331.47	15757.83	0.00	3331.47	0.00	4.73	15757.83
E12	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work (First Floor)	Cum				0.08	105024.47	8401.96	0.00	105024.47	0.00	0.08	8401.96
E13	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures) etc complete as per specifications and directions of engineer in charge of the work	Sqm				3.78	5665.53	21415.70	0.00	5665.53	0.00	3.78	21415.70
E14	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification.	Sqm				2371.32	93.51	221733.60	0.00	93.51	0.00	2371.32	221733.60

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E15	KSRB 15-14.1 : Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. KSRB 15-14.1 : Extra over Item 15-14.1 for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications.Pg No 119,Item No15.49.2	Sqm				1537.01	141.46	217422.98	0.00	141.46	0.00	1537.01	217422.98
E16	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. - with primer.	Sqm				809.83	107.89	87374.18	0.00	107.89	0.00	809.83	87374.18
E17	Providing and finishing external walls in two coats over one coat of 100% acrylic silicon Glazed primer with antifungal paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications.	Sqm				96.37	215.78	20795.10	0.00	215.78	0.00	96.37	20795.10
E18	Providing and finishing external walls in two coats over one coat of 100% acrylic silicon Glazed primer with antifungal paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. (First Floor)	Sqm				369.01	222.98	82280.67	0.00	222.98	0.00	369.01	82280.67
E19	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete.	Sqm				78.45	5341.85	419062.48	0.00	5341.85	0.00	78.45	419062.48

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E20	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications.(Ground Floor)	Sqm				6.75	7217.97	48721.33	0.00	7217.97	0.00	6.75	48721.33
E21	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications.(First Floor)	Sqm				30.30	7225.17	218940.64	0.00	7225.17	0.00	30.30	218940.64
E22	KSRB 14-17.2 : Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 Pg No 106,Item No14.41.2 (Ground Floor)	Sqm				84.71	1956.44	165730.17	0.00	1956.44	0.00	84.71	165730.17
E23	KSRB 14-17.2 : Providing skirting, dado, rises of steps with colour glazed tiles 30X60 cms 6mm thick with border of size 30 x 10 cms on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. Specification No.KBS 14.16, 14.17 Pg No 106,Item No14.41.2 (First Floor)	Sqm				67.75	1958.84	132711.36	0.00	1958.84	0.00	67.75	132711.36

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E24	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specificationPg no. 107 Item No.14.44 (Ground Floor)	Sqm				13.64	1240.76	16923.94	0.00	1240.76	0.00	13.64	16923.94
E25	Providing and fixing Vetrified glazed tiles of approved make quality & colour of size 600x 600x 10 mm thick fixed on existing flooring withspecial adhesive for flooring ,skirting ad jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc complete as per specificationPg no. 107 Item No.14.44 (Ground Floor)	Sqm				15.88	1243.16	19745.04	0.00	1243.16	0.00	15.88	19745.04
E26	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flop. Heavy Duty Locking arrangements at tow places including cost of labour, painting, erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading, scaffolding charges and all other incidental charges for	Sqm				—	—	—	12.39	12475.00	154565.25	12.39	154565.25
E27	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. Pg no:120.Item no:15.74	Sqm				—	—	—	111.15	113.89	12658.43	111.15	12658.43

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E28	KSRB 12-6.1 : Providing 20mm square M.S footrest and fixing in manhole Nos 232.00 with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 12.4.6Pg No. 75 item no. 11.44	Sqm							4.00	330.87	1323.48	4.00	1323.48
E29	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12 X 75mm galvanised flat for alround frame and 20 X 20mm galvanised forged design with square for vertical at 150mm c/c as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials like MS. Hollow galvanized pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading and unloading with cost and conveyance of all materials, labour, machinery andincidental charges for the successful completion of the work as per the direction of the Engineer-in-charge of the work. (Data Rate)	sqm							96.50	9144.00	882396.00 882350.28	96.50	882396.00 882350.28
E30	Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 : 1996 with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM and testing complete as per specifications. (For 1000 litre capacity)	Nos							1.00	8185.41	8185.41	1.00	8185.41
E31	Providing and fixing white vitreous china clay, flat back wash basin with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. size of 550 x 400mm	Nos							7.00	3621.57	25350.99 25351.02	7.00	25350.99 25351.02

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E32	Providing pedestal for wash basin of approved 1st quality and make conforming to ISI Specifications and fixing for low down cistern as directed .Rate includes cost of materials and conveyance to work spot.	Nos							7.00	1078.92	7552.44	7.00	7552.44
E33	Providing and fixing white vitreous china clay, water closet European type (Pedestal type, P-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 40mm diameter flush bend with fittings and clamps, overflow arrangements with special and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.	Nos							6.00	5941.25	35647.52	6.00	35647.52
E34	Providing and fixing 600x450mm bevelLead edge mirror of superior glass with 6mm hard board backing and fixed to wooden cleats with C.P screws, washers, including cost of materials, labour complete as per specifications.	Nos							7.00	1387.01	9709.08	7.00	9709.08
E35	Providing and fixing in position brass bib cock of approved quality nominal bore including cost of all materials, labour and HOM with all leads complete as per specifications. 15 mm dia nominal bore	Nos							13.00	227.77	2961.04	13.00	2961.04
E36	Providing and fixing unplasticised PVC connection pipe with brass union 15mm nominal bore of PVC connection including cost of all materials, labour and HOM with all leads complete as per specifications.450mm length	set							13.00	316.48	4114.28	13.00	4114.28

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E37	Constructing brick masonry circular type manhole 0.91 m internal dia at bottom and 0.56m dia at top with table moulded non modular bricks of 50 class designation 50 in cement mortar 1:4, inside cement plastered 12mm thick with cement mortar 1:3, finished with a floating coat of neat cement, foundation concrete M 10 using 40mm and downsize granite metal and making necessary channel in cement concrete M 50 with 20mm and downsize granite metal finished with a floating coat of neat cement, with S.F.R.C. cover and frame (heavy duty, HD-20 grade designation) 560mm internal diametre confirming IS :12592, total weight cover and frame to be not less than 182 kg, fixed in cement concrete 1:2:4, 20mm and downsize broken granite metal, providing and removing centering, shuttering including cost of materials, labour charges, HOM complete as per specifications. (Excavation, footrests and 12mm thick cement plaster on the external surface shall be paid separately) Specification No. KBS 12.deep 0.91m	Nos							99.00	234.96	23261.52	99.00	23261.52
E38	Constructing brick masonry inspection chamber 450X450 and 450mm depth for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty)450x450mm, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications.	Nos							60.00	824.77	49486.46	60.00	49486.46
E39	Providing and fixing chorinated poly vinyl Chloride (CPVC) pipes 25mm dia conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement and testing of joints complete.	m							4.00	17628.35	70513.42	4.00	70513.42

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E40	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgf/sq.cm working pressure with pipe fittings, wall clips, and making good the wall, ceiling and floor for sanitary pipelines, including cost of all materials, labour charges, HOM and testing complete as per specifications 140 mm di	m							4.00	6353.64	25414.56	4.00	25414.56
E41	Concealed Conduit System Supplying heavy gauge PVC conduit pipe ……mm dia ..... mm thick confirming to IS 2509 with suitable size bends, metal/PVC junction boxes, adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipe ends should be covered using PVC end enclosures, run with 18SWG GI fish wire wherever necessary												
a	19/20mm dia 2mm thick	Mtr							800.00	44.40	35520.00	800.00	35520.00
b	25mm dia 2mm thick.	mtr							500.00	58.83	29415.00	500.00	29415.00
E42	Supplying heavy gauge PVC Conduit Pipe ….dia ....mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary.												
a	19/20mm dia 2mm thick	mtr							192.00	56.61	10869.12	192.00	10869.12
b	25mm dia 2mm thick	mtr							265.00	59.94	15884.10	265.00	15884.10
E43	Supplying and fixing PVC/metal conduit Deep junction box 25mm deep junction box	Nos							124.00	52.17	6469.08	124.00	6469.08
E44	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete.												
a	upto 50mm conduit in brick wall	m							290.00	23.31	6759.90	290.00	6759.90
b	upto 50mm conduit CC floor	m							25.00	42.18	1054.50	25.00	1054.50
E45	Supplying PVC/GI flexible conduit pipe…mm dia fixing on surface over inverted tapered wooden plugs or phill plugs or rawl plugs and clamped using heavy gauge saddles at an interval of 300mm using NF screws and on either end of thepi pe terminated completely 25mm	m							10.00	31.08	310.80	10.00	310.80
E46	Supplying And Fixing Metal Fan Box with Round Hook	Nos							49.00	94.35	4623.15	49.00	4623.15

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E47	Supplying and wiring adopting loop system in existing PVC Conduit /casing capping casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) without control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet.												
a	Short point upto 3Mtr from tapping point to out let via switch (P No 5 ; I No 2.2.1)	Pts							16.00	177.60	2841.60	16.00	2841.60
b	Medium point above 3M. upto 6M from tapping point to out let via switch (P No 5 ; I No 2.2.2)	Pts							21.00	277.50	5827.50	21.00	5827.50
Client	Long point above 6Mtr. upto 10M from tapping point to out let via switch (P No 5 ; I No 2.2.3)	Pts							102.00	416.25	42457.50	102.00	42457.50
d	Two outlet in a row, above 3Mtr upto 6Mtr from tapping point to out let via switches (P No 6 ; I No 2.2.4)	Pts							38.00	527.25	20035.50	38.00	20035.50
e	Three outlet in a row, above 6Mtr upto 10Mtr from tapping point to out let via switches (P No 6 ; I No 2.2.5)	Pts							20.00	749.25	14985.00	20.00	14985.00
E48	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments.												
a	1 sqmm (P.No. 6, I.No.2.3.1)	Mtr							2900.00	15.54	45066.00	2900.00	45066.00
b	1.5 sqmm (P.No. 6, I.No.2.3.2)	Mtr							4550.00	22.76	103535.25	4550.00	103535.25
c	2.5 sqmm (P.No. 6, I.No.2.3.3)	Mtr							600.00	35.52	21312.00	600.00	21312.00
d	4 sqmm (P.No. 6, I.No.2.3.4)	Mtr							400.00	49.95	19980.00	400.00	19980.00
e	6 sqmm (P.No. 6, I.No.2.3.5)	Mtr							60.00	77.70	4662.00	60.00	4662.00
f	10 sqmm (P.No. 6, I.No.2.3.6)	Mtr							90.00	127.65	11488.50	90.00	11488.50
E49	Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due groove cutting in Brick/Stone/C.C wall												
a	1-3Way(P.NO 9,3.4.1)	No							1.00	105.45	105.45	1.00	105.45
b	4-5Way(P.NO 9,3.4.2)	No							1.00	116.55	116.55	1.00	116.55
c	6Way(P.NO 9,3.4.3)	No							4.00	138.75	555.00	4.00	555.00
d	8Way(P.NO 9,3.4.4)	No							2.00	160.95	321.90	2.00	321.90
e	10-12Way(P.NO 9,3.4.5)	No							2.00	183.15	366.30	2.00	366.30
f	16-18Way(P.NO 9,3.4.6)	No							14.00	199.80	2797.20	14.00	2797.20

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E50	Supplying and fixing superior quality modular switch mounting polycarbonate plate with necessary supporting back plate with required nos. of machine screws, bolts nuts etc., complete on the existing metal/PVC box.												
a	1 to 3 Module(P.NO 9,3.5.1)	No							1.00	122.10	122.10	1.00	122.10
b	4 Module(P.NO 9,3.5.2)	No							1.00	138.75	138.75	1.00	138.75
c	6 Module(P.NO 9,3.5.3)	No							4.00	194.25	777.00	4.00	777.00
d	8 Module(P.NO 9,3.5.4)	No							2.00	222.00	444.00	2.00	444.00
e	12 Module(P.NO 9,3.5.5)	No							2.00	255.30	510.60	2.00	510.60
f	16-18 Module(P.NO 9,3.5.6)	No							14.00	299.70	4195.80	14.00	4195.80
E51	Supplying and fixing of modular switch & connected accessories on existing modular switch plate as per IS 3854 and IS 1293.												
a	6Amps one way.(P.NO 10,3.6.1)	No							185.00	77.70	14374.50	185.00	14374.50
b	6Amps two way.(P.NO 10,3.6.2)	No							6.00	105.45	632.70	6.00	632.70
c	6Amps 3way socket.(P.NO 10,3.6.3)	No							28.00	116.55	3263.40	28.00	3263.40
d	Stepped Fan Regulator.(P.NO 10,3.6.4)	No							31.00	321.90	9978.90	31.00	9978.90
e	16Amps one way switch (P.NO 10,3.6.8)	No							2.00	127.65	255.30	2.00	255.30
f	32Amps DP switch (P.NO 10,3.6.10)	No							2.00	202.02	404.04	2.00	404.04
g	6/16Amps universal socket.(P.NO 10,3.6.11)	No							5.00	179.82	899.10	5.00	899.10
E52	Supplying 50mm wooden plug, tapered from 50x50mm to 25x25mm and fixing by using binding wire before concreting a roof slab.(P.NO 10,3.11)	No							950.00	7.77	7381.50	950.00	7381.50
E53	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.												
a	6-32 Amps SP. (P.No.27, I.No.5.17.1)	No							25.00	481.74	12043.50	25.00	12043.50
b	5-32 Amps DP.(P.No.27, I.No. 5.17.4)	No							2.00	1008.99	2017.98	2.00	2017.98
E54	Supplying and fixing regular MCB distribution boards on wall / wood board / flush mounting using required clamps, bolts, nuts etc., with provision for fixing suitable type capacity MCB's single phase / 3 phase / single door with powder coated painting. Made out of 14 SWG MS enclosure.II - Double Door 6 way TPN	nos							2.00	3696.30	7392.60	2.00	7392.60

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E55	Supplying ..... amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenolic/FRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete.100Amps 4x30x6mm Aluminium Strips	m							6.00	2275.50	13653.00	6.00	13653.00
E56	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. and M.S. flat ... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint.												
a	50x50x6mm	Mtr							6.00	366.30	2197.80	6.00	2197.80
b	40*40*6mm	Mtr							6.00	283.05	1698.30	6.00	1698.30
c	50X100X50X6mm C channel	Mtr							6.00	699.30	4195.80	6.00	4195.80
E57	Fabricating supplying and mounting MS box made out ... SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete.14SWG	Sqcms							125000.00	0.44	55500.00	125000.00	55500.00
E58	Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc. using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm all-round with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts.(P.No.40, I.No.6.2)	Nos							4.00	4606.50	18426.00	4.00	18426.00
E59	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip												
a	GI Strip. 25x3mm	Mtr							10.00	83.25	832.50	10.00	832.50
b	Copper strip. 25x3mm.	No							10.00	560.55	5605.50	10.00	5605.50

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E60	Supplying and running GI/Copper conductor for grounding and (along with other wires in conduit system of wiring) using necessary suitable size clamps, nails, guttas/spacers etc. 12 SWG. Copper Wire	Mtr							50.00	64.38	3219.00	50.00	3219.00
E61	Supplying of 1.1 KV LT UG cable XLPE or Heat resistant PVC insulated, PVC extruded Inner sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average +5% and resistivity 14 Ohms/Kms (Max) as per IS-39753.5 core 25 sqmm	Mtr							50.00	199.80	9990.00	50.00	9990.00
E62	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct.												
a	25 sqmm to 75 sqmm	Mtr							40.00	17.21	688.20	40.00	688.20
b	On wall structure.25 sqmm to 75 sqmm	Mtr							10.00	38.85	388.50	10.00	388.50
E63	Digging of trench of 0.6m deep * 0.50mtr wide refiling the trench to the required ground level & consolidating etc., complete. (As per Civil SR KSRB I-2, P.7)In soil (hard)	Mtrs							20.00	113.22	2264.40	20.00	2264.40
E64	Providing and filling sand in excavated trench to cover already laid UG cable to a depth of 150mm all-round the cable.	Mtrs							20.00	111.00	2220.00	20.00	2220.00
E65	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV.65mm	Mtrs							30.00	628.26	18847.80	30.00	18847.80
E66	Supplying and fixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only)												
a	32mm dia	No							2.00	129.87	259.74	2.00	259.74
b	50 mm dia	No							2.00	283.05	566.10	2.00	566.10
c	75mm dia	No							2.00	550.56	1101.12	2.00	1101.12
E67	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes.												
a	2.5sqmm	No							30.00	4.44	133.20	30.00	133.20
b	4sqmm	No							20.00	7.77	155.40	20.00	155.40
c	6sqmm	No							8.00	7.77	62.16	8.00	62.16
d	10sqmm	No							12.00	8.88	106.56	12.00	106.56
E68	Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable to operate on 230V 50Hz, AC Supply complete.15" Sweep	No							4.00	4440.00	17760.00	4.00	17760.00

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E69	Supplying of Ceiling Fan with Capacitor rating As per guideline of BEE 5 star rating and IS:374/79 and also comply with IS:1709/1984 with latest amendment, Rated voltage 220 V/ 50 Hz, Rated power input 48 W +/- 10 %, Rated current As per IS:374/79, Rated power factor 0.9 lagging(min), Rated speed 350 +/- 10% RPM, Rated air delivery 210 +/- 10% Cubic Meter Minimum, Rated service value ≥ 4.2 CMM / Watt, Three Blades of blade leaf 1.05mm thick Aluminium Alloy sheet, Class B motor insulation,Bearing Two ball bearings, Top 6202, Bottom 6201 , as per IS specification, Motor wdg. Temp rise Shall not exceed 75 degC over and ambient of 40 0C by resistance method at 245Volts, Insulation resistance Shall not be less than Two Mega Ohms (2 M Ohms), Leakage current Should not exceed 210Micro Amp, Power input, watt& current , Air Delivery & Fan Speed as per IS:374/1979 with latest amendment, 2 year manufacturer Warranty48" Sweep 5 Star (1200mm)	No							30.00	3219.00	96570.00	30.00	96570.00
E70	Supplying of .....feet - PVC Batten with integrated LED tube.....W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50/60Hz & Power factor >0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition.LED light fighting 1 x 4' - 20/22w	No							25.00	416.25	10406.25	25.00	10406.25

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E71	Supplying of recess mounting non integrated type LED down light ..... W luminaire comprising of pressure decast/ extruded aluminium housing, with spring loaded false ceiling clamps, LED of Power/COB with CCT 6500 degree K, CRI> 70%. efficacy >100 lumen per watt, 120degree beam spread, life> 25000 burning hours and Compliance to IS 10322/IEC 60598, LM 79 & LM 80. The lamp compartment is enclosed with anti glare opal diffuser which enhances the lighting level. LEDs are driven by HF electronic driver integrated in a separate control gear assembly., with PF > 0.95, power loss should < 5% of lamp wattage., short circuit & open circuit protection to be integrated in the circuit, THD less than 20%, Life as per LM 79. The operating input voltage should be between 130 to 275 volts. BIS Approved and Tested by NABL/CPRI accredited laboratory with 2 years Warranty against any manufacturing defect working under standard electrical condition. 15-18W	No							129.00	2220.00	286380.00	129.00	286380.00
E72	Supply of LED Streetlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation.Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, maximum light intensity should be between 60 degrees to 70 degrees. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains, Surge Protection-Min 5KV along with Over voltage/ Overload, short circuit/ miss-wiring protection. Compatible for pole mouting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w, nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government	No							8.00	13653.00	109224.00	8.00	109224.00

Item no	Description of work	Unit	BOQ			Previous			Present			Total Upto Date	
			Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
E73	Supplying and Fixing.....mm dia class A GI pipe bracket up to 2.7 meters long terminated with a reducing collar of 40x25mm to which extra pipe of 175mm length is fixed forfixing MV/SV/MH/FTL street light fitting of all capacities on rail/RCC/wall/tubular pole, using suitable clamps, bolts, nuts and wiring using suitable capacity wires.Using 25mm dia G.I.Pipe	No							8.00	1078.92	8631.36	8.00	8631.36
E74	Fixing halogen/metal halide / SVL / IL / LED floodlight fitting over existing pole / wall ceiling including clamps, bolts, nuts and wiring using suitable capacity wires	No							8.00	194.25	1554.00	8.00	1554.00
E75	Fixing all types and all capacities of fluorescent / false ceiling/ spot light / CFL / LED fittings indoor on the wall / ceiling /rafters / girders using 23/0.0076" twin twisted PVC insulatedwires, required Nos of round blocks and clamps	No							154.00	122.10	18803.40	154.00	18803.40
E76	Fixing a ceiling / wall mounting fan of all capacities and all types, with necessary clamps and 'S' hook made out of 15mm dia MS rod, with 5 amps. ceiling rose of approved quality with necessary length of 23 / 0.0076 inch PVC insulated twin twisted wire of approved quality, mounted on a suitable size wooden board and wired	No							31.00	288.60	8946.60	31.00	8946.60
a	Extra length of GI pipe of class B 19mm dia for down rod..	No							31.00	177.60	5505.60	31.00	5505.60
E77	Fixing one exhaust fan in the nitch already left in the wall with bolts and nuts and 5 amps. ceiling rose with sufficient length of 23 / 0.0076 inch PVC insulated twin core wire..	No							4.00	444.00	1776.00	4.00	1776.00
	Grand Total				24726580.59			22233472.98			2492953.13		24726426.12

Certificate

1.The Work executed by the contractor is found satisfactory
2. The contractor has removed the debris from the work spot
3. There are no departmental issues for this work

Round off:- 22233603.65 + 24,93,410.19 = 2,47,27,013.84
2,22,33,000.00 + 24,90,000.00 = 2,47,23,000.00

Contractor

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore